

Condition of Upgraded Roads

This year the County upgraded a number of County roads: Township Rd 492, Township Rd 510, Range Road 201, Township Road 512 east of Secondary Highway 630, Township Road 512 west of Secondary Highway 834, and Creamery Road south of Township Road 512. A portion of Creamery Road is within Town of Tofield boundaries but the County is completing the upgrading.

The process used is base stabilization with soil cement, followed by a chip seal process. The chip seal process involves covering the stabilized base with a “fog coat” or “seal coat” and allowing that to cure. Then a first layer of chip seal is laid over a tack coat, packed and allowed to cure. A final second coat of chip seal is then applied over a tack coat, packed and allowed to cure. Then the road is swept. This treatment has produced excellent roads throughout much of the County in the past 5 years.

The County upgrades the base with County forces, and contracts out the surface upgrading portion (chip seal) to outside contractors. The County is not satisfied with the condition of the chip seal surface completed on these roads and is working with the contractor to remedy the condition.

The County will ensure that the roads have a smooth, safe surface heading into the winter season. Thank you for your patience.



2018 Construction Schedule

Schedule is subject to change depending on the weather.

**ECD – Estimated Completion Date

| TASK | START DATE | PROJECTED END DATE | UPDATE – OCT 17 |
|--|------------|--------------------|---|
| Culvert Maintenance | Apr 24 | Oct 30 | Ongoing |
| TWP RD 492 TerraCem Phase 1 (Cement) Phase 2 (1 st lift of chip seal) Phase 3 (2 nd lift of chip seal) | Jun 11 | Sept 5 | Phase 1 – Complete Phase 2 – Complete Phase 3 – Complete Sweeping – Complete |
| RGE RD 201 TerraCem Phase 1 (Cement) Phase 2 (1 st lift of chip seal) Phase 3 (2 nd lift of chip seal) | Jul 2 | Sept 6 | Phase 1 – Complete Phase 2 – Complete Phase 3 – Complete Sweeping – Complete |
| TWP RD 510 TerraCem Phase 1 (Cement) Phase 2 (1 st lift of chip seal) Phase 3 (2 nd lift of chip seal) | Jul 4 | Sept 6 | Phase 1 – Complete Phase 2 – Complete Phase 3 – Complete Sweeping – Complete |
| TWP RD 512 TerraCem Phase 1 (Cement) Phase 2 (1 st lift of chip seal) Phase 3 (2 nd lift of chip seal) | Jul 12 | Sept 7 | Phase 1 – Complete Phase 2 – Complete Phase 3 - Complete |
| RGE RD 191 TerraCem Phase 1 (Cement) Phase 2 (1 st lift of chip seal) Phase 3 (2 nd lift of chip seal) | Jul 19 | Sept 7 | Phase 1 – Complete Phase 2 – Complete |
| TWP RD 512 TerraCem 2nd location Phase 1 (Cement) Phase 2 (1 st lift of chip seal) Phase 3 (2 nd lift of chip seal) | Aug 20 | Sept 6 | Phase 1 – Complete Phase 2 – Complete |
| TWP RD 482 TerraCem Phase 1 (Cement) Phase 2 (Tacked) Phase 3 (Lift of chip seal) | Sept 4 | Sept 28 | Phase 1 – Complete Phase 2 – Complete Phase 3 – ECD – Mid Oct |
| Bridge Construction RGE RD 184 between TWP RD 494 and TWP RD 500 | Aug 15 | Oct 15 | Bridge will be closed to public traffic during construction |
| Oiling RR 202 | Aug 13 | Aug 17 | Completed |
| Patching Oil | Jul 23 | Sept 28 | Ongoing |
| Patching/Shoulder Pulls | Aug 28 | Sep 30 | |
| Backsloping- TBD | Oct 2 | Oct 31 | |
| Gravelling | Apr 24 | July 20 | Complete |
| Dust Control- 1st Application | May 22 | Jun 22 | Complete |
| Dust Control- 2nd Application | Jul 30 | Aug 18 | Complete |