

## Condition of Upgraded Roads

This year the County upgraded a number of County roads: Township Rd 492, Township Rd 510, Range Road 201, Township Road 512 east of Secondary Highway 630, Township Road 512 west of Secondary Highway 834, and Creamery Road south of Township Road 512. A portion of Creamery Road is within Town of Tofield boundaries but the County is completing the upgrading.

The process used is base stabilization with soil cement, followed by a chip seal process. The chip seal process involves covering the stabilized base with a “fog coat” or “seal coat” and allowing that to cure. Then a first layer of chip seal is laid over a tack coat, packed and allowed to cure. A final second coat of chip seal is then applied over a tack coat, packed and allowed to cure. Then the road is swept. This treatment has produced excellent roads throughout much of the County in the past 5 years.

The County upgrades the base with County forces, and contracts out the surface upgrading portion (chip seal) to outside contractors. The County is not satisfied with the condition of the chip seal surface completed on these roads and is working with the contractor to remedy the condition.

The County will ensure that the roads have a smooth, safe surface heading into the winter season. Thank you for your patience.



## 2018 Construction Schedule

Schedule is subject to change depending on the weather.

\*\*ECD – Estimated Completion Date

TASK	START DATE	PROJECTED END DATE	UPDATE – OCT 10
Culvert Maintenance	Apr 24	Oct 30	Ongoing
<b>TWP RD 492 TerraCem</b> Phase 1 (Cement) Phase 2 (1 <sup>st</sup> lift of chip seal) Phase 3 (2 <sup>nd</sup> lift of chip seal)	Jun 11	Sept 5	Phase 1 – Complete Phase 2 – Complete Phase 3 – Complete Sweeping – Complete
<b>RGE RD 201 TerraCem</b> Phase 1 (Cement) Phase 2 (1 <sup>st</sup> lift of chip seal) Phase 3 (2 <sup>nd</sup> lift of chip seal)	Jul 2	Sept 6	Phase 1 – Complete Phase 2 – Complete Phase 3 – Complete Sweeping – Complete
<b>TWP RD 510 TerraCem</b> Phase 1 (Cement) Phase 2 (1 <sup>st</sup> lift of chip seal) Phase 3 (2 <sup>nd</sup> lift of chip seal)	Jul 4	Sept 6	Phase 1 – Complete Phase 2 – Complete Phase 3 – Complete Sweeping – Complete
<b>TWP RD 512 TerraCem</b> Phase 1 (Cement) Phase 2 (1 <sup>st</sup> lift of chip seal) Phase 3 (2 <sup>nd</sup> lift of chip seal)	Jul 12	Sept 7	Phase 1 – Complete Phase 2 – Complete Phase 3 - Complete
<b>RGE RD 191 TerraCem</b> Phase 1 (Cement) Phase 2 (1 <sup>st</sup> lift of chip seal) Phase 3 (2 <sup>nd</sup> lift of chip seal)	Jul 19	Sept 7	Phase 1 – Complete Phase 2 – Complete
<b>TWP RD 512 TerraCem 2<sup>nd</sup> location</b> Phase 1 (Cement) Phase 2 (1 <sup>st</sup> lift of chip seal) Phase 3 (2 <sup>nd</sup> lift of chip seal)	Aug 20	Sept 6	Phase 1 – Complete Phase 2 – Complete
<b>TWP RD 482 TerraCem</b> Phase 1 (Cement) Phase 2 (Tacked) Phase 3 (Lift of chip seal)	Sept 4	Sept 28	Phase 1 – Complete Phase 2 – Complete Phase 3 – ECD – Mid Oct
<b>Bridge Construction</b> RGE RD 184 between TWP RD 494 and TWP RD 500	Aug 15	Oct 15	Bridge will be closed to public traffic during construction
Oiling RR 202	Aug 13	Aug 17	Completed
Patching Oil	Jul 23	Sept 28	Ongoing
Patching/Shoulder Pulls	Aug 28	Sep 30	
Backsloping- TBD	Oct 2	Oct 31	
Gravelling	Apr 24	July 20	Complete
Dust Control- 1st Application	May 22	Jun 22	Complete
Dust Control- 2nd Application	Jul 30	Aug 18	Complete