

## 2020 Construction Schedule

Schedule is subject to change depending on the weather.

\*\*ECD – Estimated Completion Date    TBD – To Be Determined

TASK	START DATE	PROJECTED END DATE	UPDATE – July 1
<b>RGE RD 182 TerraCem (from TWP RD 494 north to bridge 3 miles)</b> Phase 1 (Cement) Phase 2 (1 <sup>st</sup> lift of chip seal) Phase 3 (2 <sup>nd</sup> lift of chip seal) Phase 4 (Final sweep of chips)	June 8	June 19	Phase 1 – In progress Phase 2 – Phase 3 – Phase 4 –
<b>BRUCE 1<sup>st</sup> ave between Queen and Main street - TerraCem</b> Phase 1 (Cement) Phase 2 (1 <sup>st</sup> lift of chip seal) Phase 3 (2 <sup>nd</sup> lift of chip seal) Phase 4 (Final sweep of chips)	June 22	June 23	Phase 1 – Phase 2 – Phase 3 – Phase 4 –
<b>BRUCE Queen street between 1<sup>st</sup> and 2<sup>nd</sup> ave - TerraCem</b> Phase 1 (Cement) Phase 2 (1 <sup>st</sup> lift of chip seal) Phase 3 (2 <sup>nd</sup> lift of chip seal) Phase 4 (Final sweep of chips)	June 24	June 25	Phase 1 – Phase 2 – Phase 3 – Phase 4 –
<b>BRUCE 2<sup>nd</sup> ave between HWY 857 and Main street - TerraCem</b> Phase 1 (Cement) Phase 2 (1 <sup>st</sup> lift of chip seal) Phase 3 (2 <sup>nd</sup> lift of chip seal) Phase 4 (Final sweep of chips)	June 29	July 2	Phase 1 – Phase 2 – Phase 3 – Phase 4 –
<b>RGE RD 145 between Hwy 14 and TWP RD 484 - TerraCem</b> Phase 1 (Cement) Phase 2 (1 <sup>st</sup> lift of chip seal) Phase 3 (2 <sup>nd</sup> lift of chip seal) Phase 4 (Final sweep of chips)	July 6	July 7	Phase 1 – Phase 2 – Phase 3 – Phase 4 –
<b>TWP RD 514 between RGE RD 193 – 195 - TerraCem</b> Phase 1 (Cement) Phase 2 (1 <sup>st</sup> lift of chip seal) Phase 3 (2 <sup>nd</sup> lift of chip seal) Phase 4 (Final sweep of chips)	July 8	July 17	Phase 1 – Phase 2 – Phase 3 – Phase 4 –
<b>Gravellock – (location TBD)</b>	July 6	July 23	
<b>Culvert Maintenance</b>	Apr 20	Nov 1	Ongoing
<b>Road Oiling (location TBD)</b>	July 27	Aug 14	
<b>Patching Oil Roads</b>	May 4	Oct 31	Ongoing
<b>Patching/Shoulder Pulls (location TBD)</b>	Sept 3	Oct 4	
<b>Backsloping- TBD</b>	Oct 7	Nov 1	
<b>Gravelling</b>	Feb 3	Sept 28	Ongoing
<b>Dust Control - 1st Application</b>	May 26	June 3	Complete
<b>Dust Control - 2nd Application</b>	Aug 7	Aug 10	

## Range Road 182 Construction Update

Over the next few weeks, Range Road 182 from Township Road 494 heading north approximately 3 miles to the bridge, will be upgraded from an oiled surface to an all-weather hard surfaced road. This involves stabilizing the road base with soil cement before applying two coats of “chip seal”. While this process is much different from the process to pave a road with asphalt, the end result will seem similar to residents and the travelling public resulting in a road that is not dusty when it is dry, nor muddy when it is wet.

During this time, the road may be closed to allow crews to work safely; however, access for local landowners will be maintained during construction. We encourage patrons of Coal Creek Golf Course, Buzzard Gulch Campground and Black Nugget Lake Campground to take alternate routes. The detour route is Range Road 182 south from Highway 14 to Township Road 502, then east on Township Road 502 to Range Road 181, then south on Range Road 181 to Township Road 492.

There are potential hazards to the public and vehicles during the construction process. This can include heavy machinery, dust or mud, road material such as gravel, asphalt coatings and rock chips.

Thank-you for your patience and understanding during construction. If you have any questions, please call the Beaver County Service Centre at 780-663-3730.

## Tender for Graders

Beaver County is now accepting **Tenders for 2 Motor Graders**  
Tender is open until July 8, 2020 at 10:00am local time.  
For more information, please check out our website at  
[www.beaver.ab.ca](http://www.beaver.ab.ca)

## Beaver County Council Meetings

### NOTICE

Commencing July 15, 2020, Council Meetings will be held at the Ryley Community Hall - 5103 - 49 Street, Ryley.  
***Public attendance at the meetings will be allowed, physical distancing will be maintained.***