

Notice of Development Permit

The following Development Application has been APPROVED (except where otherwise noted) by the Development Officer under the provisions of Land Use Bylaw No. 98-801, subject to the right of appeal to the Subdivision and Development Appeal Board.

APPEAL DEADLINE: Jun 19, 2019

Application No. 020020-19-D0010

Applicant: 3Sixty Sign Solutions Inc.
 Owner: Parrish & Heimbecker Ltd.
 Location: **NE 3-48-13-W4**
 Development: Two (2) - 20' x 24' Signs affixed to Exterior Surface

Any person wishing to appeal a decision may do so by serving written notice, on the prescribed form (stating reasons for the appeal) and submitting the applicable fee of \$200.00 to the Secretary of the Subdivision and Development Appeal Board at the following address.

The notice of appeal must be submitted before 4:30 pm on the appeal deadline date shown above, or be postmarked by the appeal deadline date. The prescribed form is available at www.beaver.ab.ca or at the County office.

Further information regarding the above decision(s) may be obtained from the County Office, Ryley, Alberta.

SECRETARY
 Subdivision and Development Appeal Board
 Beaver County
 Box 140
 Ryley, Alberta T0B 4A0
 (780) 663-3730

2019 Construction Schedule

Schedule is subject to change depending on the weather.

**ECD – Estimated Completion Date TBD – To Be Determined

TASK	START DATE	PROJECTED END DATE	UPDATE – MAY 29
TWP RD 514 RoadTek Repairs	May 21	June 3	Completed – May 23
TWP RD 512 east of SH 630 Phase 3 (2 nd lift of chip seal) Phase 4 (Final sweep of chips)	May 21 TBD	June 1 TBD	Phase 3 – ECD – June 1 Phase 4 – ECD - TBD
TWP RD 482 west of HWY 36 Phase 3 (2 nd lift of chip seal) Phase 4 (Final sweep of chips)	May 21 TBD	June 1 TBD	Phase 3 – Completed May 23 Phase 4 – ECD - TBD
RGE RD 132 south of TWP RD 482 Phase 3 (2 nd lift of chip seal) Phase 4 (Final sweep of chips)	May 21 TBD	June 1 TBD	Phase 3 – ECD – June 1 Phase 4 – ECD - TBD
RGE RD 182 TerraCem Phase 1 (Cement) Phase 2 (1 st lift of chip seal) Phase 3 (2 nd lift of chip seal) Phase 4 (Final sweep of chips)	Jun 3	July 31	Phase 1 – ECD - TBD Phase 2 – ECD - TBD Phase 3 – ECD – TBD Phase 4 – ECD – TBD
TWP RD 502 TerraCem Phase 1 (Cement) Phase 2 (1 st lift of chip seal) Phase 3 (2 nd lift of chip seal) Phase 4 (Final sweep of chips)	Jul 2	Aug 31	Phase 1 – ECD - TBD Phase 2 – ECD - TBD Phase 3 – ECD – TBD Phase 4 – ECD - TBD
RGE RD 124 Gravelock Phase 1 (Soil Stabilization)	July 29	Aug 16	Phase 1 – ECD – Mid August
Bridge Construction RGE RD 184 west of SH 857	Sept	Oct	Bridge will be closed to public traffic during construction
Culvert Maintenance	Apr 22	Nov 1	Ongoing
Road Oiling (location TBD)	Aug 19	Aug 30	
Patching Oil Roads	Apr 15	Oct 31	Ongoing
Patching/Shoulder Pulls	Sept 3	Sept 24	
Backsloping- TBD	Oct 7	Oct 18	
Gravelling	Jan 23	Sept 27	
Dust Control- 1st Application	May 6	May 31	Ongoing
Dust Control- 2nd Application	Aug 6	Aug 9	