

## 2020 Construction Schedule

Schedule is subject to change depending on the weather.

\*\*ECD – Estimated Completion Date      TBD – To Be Determined

TASK	START DATE	PROJECTED END DATE	UPDATE – September 9
<b>RGE RD 182 TerraCem (from TWP RD 494 north to bridge 3 miles)</b> Phase 1 (Cement) Phase 2 (1 <sup>st</sup> lift of chip seal) Phase 3 (2 <sup>nd</sup> lift of chip seal) Phase 4 (Final sweep of chips)	June 8	June 19	Phase 1 – Complete Phase 2 – Complete Phase 3 – Complete Phase 4 –
<b>BRUCE 1<sup>st</sup> ave between Queen and Main street - TerraCem</b> Phase 1 (Cement) Phase 2 (1 <sup>st</sup> lift of chip seal) Phase 3 (2 <sup>nd</sup> lift of chip seal) Phase 4 (Final sweep of chips)	June 22	June 23	Phase 1 – Complete Phase 2 – Complete Phase 3 – Complete Phase 4 –
<b>BRUCE Queen street between 1<sup>st</sup> and 2<sup>nd</sup> ave - TerraCem</b> Phase 1 (Cement) Phase 2 (1 <sup>st</sup> lift of chip seal) Phase 3 (2 <sup>nd</sup> lift of chip seal) Phase 4 (Final sweep of chips)	June 24	June 25	Phase 1 – Complete Phase 2 – Complete Phase 3 – Complete Phase 4 –
<b>BRUCE 2<sup>nd</sup> ave between HWY 857 and Main street - TerraCem</b> Phase 1 (Cement) Phase 2 (1 <sup>st</sup> lift of chip seal) Phase 3 (2 <sup>nd</sup> lift of chip seal) Phase 4 (Final sweep of chips)	June 29	July 2	Phase 1 – Complete Phase 2 – Complete Phase 3 – Complete Phase 4 –
<b>RGE RD 145 between Hwy 14 and TWP RD 484 - TerraCem</b> Phase 1 (Cement) Phase 2 (1 <sup>st</sup> lift of chip seal) Phase 3 (2 <sup>nd</sup> lift of chip seal) Phase 4 (Final sweep of chips)	July 6	July 7	Phase 1 – Complete Phase 2 – Complete Phase 3 – Complete Phase 4 –
<b>TWP RD 514 between RGE RD 193 – 195 - TerraCem</b> Phase 1 (Cement) Phase 2 (1 <sup>st</sup> lift of chip seal) Phase 3 (2 <sup>nd</sup> lift of chip seal) Phase 4 (Final sweep of chips)	July 8	July 17	Phase 1 – Complete Phase 2 – Complete Phase 3 – Complete Phase 4 –
<b>Gravelock – (location TBD)</b>	July 6	July 23	
<b>Culvert Maintenance</b>	Apr 20	Nov 1	Ongoing
<b>Road Oiling (location TBD)</b>	July 27	Aug 14	
<b>Patching Oil Roads</b>	May 4	Oct 31	Ongoing
<b>Patching/Shoulder Pulls (location TBD)</b>	Sept 3	Oct 4	
<b>Backsloping- TBD</b>	Oct 7	Nov 1	
<b>Gravelling</b>	Feb 3	Sept 28	Ongoing
<b>Dust Control - 1st Application</b>	May 26	June 3	Complete
<b>Dust Control - 2nd Application</b>	Aug 7	Aug 10	Complete

## Back to School



Going back to school after a lengthy summer break can be challenging, a time of excitement, anxiety and even a bit of sadness for students, but returning back to school under COVID-19, can be even harder.

The new school year is full of many unknowns that can feel a little scary at first.

Saying goodbye to a summer of relaxation and fun isn't exactly something most kids, even many college kids, look forward to.

A new semester means fresh new books, new teachers, new learning goals, new friends. School either through physical return or virtual schooling is important and hopefully a welcoming step.

At this time Beaver County Council and Staff would like to take this opportunity to say good luck, stay safe, may it be all you hope it will be, wishing you all much success in the new school year!

## Seeking Quotations

### Request for Quotations

Beaver County is seeking quotations (RFQs) for the following work for the 2021 & 2022 gravel crush and supply. The supply will be split into two halves West End & East End, using Secondary Highway 855 as the dividing line. Interested parties may submit RFQ's for either the West End or the East End or both, as per the requirements listed on or before September 23, 2020 @ 10:00:00am.

Please visit our website [www.beaver.ab.ca](http://www.beaver.ab.ca) or [www.purchasingconnection.ca](http://www.purchasingconnection.ca) for further details and/or submission forms.